

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Medium Irrigation – Ralivagu Project, Mulkala (V), Mancherial (M), Adilabad District – Taken up under EPC Turn Key system — Extension of time upto 31.1.2009 - Orders – Issued

=X
IRRIGATION AND COMMAND AREA DEVELOPMENT (MED.IRR.II) DEPARTMENT

G.O.Rt.No. 1527

Dated:1-12-2008

Read the following:-

1. G.O.Rt.No.547, I & CAD (Med.Irr.II) Deptt., dt:25.5.07
2. G.O.Rt.No.1, I & CAD (Med.Irr.II) Deptt., dt:2.1.2008
3. From the ENC (Med.Irr) Hyd Lr.No.DCE.III/OT2/M2/1293, dt:29.9.08
4. Minutes of Meeting of the State Level Standing Committee on 22.7.2008

:.....:

ORDER:-

In the circumstances reported by the Engineer-in-Chief (Medium Irrigation), Hyderabad and keeping in view of the recommendations of the State Level Standing Committee, Government hereby accord permission to extension of time upto 31.1.2009 without imposing liquidated damages to complete the works of Ralivagu Project, Mulkala Village, Mancherial Mandal in Adilabad subject to obtaining an undertaking from the Contractor not to claim the revised rates.

2. The Engineer-in-Chief (Medium Irrigation), Hyderabad shall take further action accordingly and ensure that the Project works are completed within the stipulated time.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Medium Irrigation, Hyderabad
The Superintending Engineer,
Medium Irrigation Project Circle, Bellampalli, Adilabad District.

Copy to:-

The Accountant General, Andhra Pradesh, Hyderabad.
The Pay and Accounts Officer, Adilabad.
P.S. to Minister for Major and Medium Irrigation
The P.S. to Secretary, I & CAD Department.
SF/SC

//FORWARDED:: BY ORDER//

SECTION OFFICER